

Mastering Prefabricated Rainscreen Walls

Rebecca Herkes, P.E., **Peter Babaian,** P.E., S.E. SGH AIA Learning Credits: 1.0 LU/HSW RAiNA AIA Provider #: 502111378 Course #: RAiNA-CONF24-4

RAINSCREEN ASSOCIATION IN NORTH AMERICA

Disclaimer:

This is a Rainscreen Association in North America (RAiNA) presentation and has been provided to RAiNA members for delivery to the industry. While every effort has been made to ensure the accuracy of the presentation, RAiNA does not warrant the completeness or correctness of the content. This presentation is not to be altered in any manner. The presenter is solely responsible for any comments they make, and RAiNA assumes no liability for those comments.

Anti-Trust Policy

1. DON'T discuss the prices your company will charge customers.

2. DON'T discuss discounts, terms or conditions of sale, warranty terms, profits or profit margins, shares of the market, bids or the intent to bid, rejection or termination of customers, sales territories or markets.

3. DON'T discuss administrative or disciplinary action by the Association against a particular member or nonmember, or enforcement of any Association code of ethics against particular members or non-members, in the absence of specific legal guidance.

4. DON'T propose or discuss any proposal, in the absence of specific legal guidance that the Association sponsor or engage in any activity, which may have the effect of producing an adverse economic impact on some competing companies.



AIA DISCLAIMER

Rainscreen Association in North America is a Registered Provider with *The American Institute* of Architects Continuing Education Systems (AIA/CES). Credit(s) earned on completion of this program will be reported to AIA/CES for AIA Members. Certificates of Completion for both AIA members and non-AIA members are available upon request.

This program is registered with *AIA/CES* for continuing professional education. As such, it does not include content that may be deemed or construed to be an approval or endorsement by the AIA of any material of construction or any method or manner of handling, using, distributing, or dealing and material or product.

Provider #: 502111378 Course ID: RAiNA-CONF24-4



Presenters Bio

Rebecca Herkes, P.E.

Senior Consulting Engineer

Experience:

- 10 years with SGH Chicago Office
- Expertise in new construction, contemporary cladding, glazing, roofing and waterproofing, and investigating non-performing building enclosures



Peter Babaian, P.E., S.E.

Principal

Experience:

- 22 years with SGH (Chicago and Boston)
- Expertise in exterior enclosure consulting for new construction, rehabilitating existing structures and enclosures, historic preservation, building enclosure commissioning, investigating non-performing building enclosures, and providing expert services related to construction litigation

rainscreenassociation.org



OUR FIRM

Simpson Gumpertz & Heger is a national engineering firm committed to delivering holistic advice for our clients' most complex challenges.



LOCATIONS

San Francisco Bay Area Los Angeles Newport Beach

SGH

- **1**. Evaluate the potential **advantages** and **challenges** of prefabricated construction.
- 2. Compare the three different **strategies** for prefabricated construction of rainscreen wall systems.
- 3. Coordinate **cladding selection** and **joint design** for a specific prefabrication strategy.
- 4. Optimize prefabrication through early coordination and appropriate quality assurance practices.

AGENDA

- Introductions and topic icebreaker 10 minutes
- Prefabrication overview 5 minutes
- Rainscreen system considerations 20 minutes
 - Back-up wall panels only (cladding excluded)
 - Pre-clad wall panel (joints excluded)
 - Clad and gasketed panels (joints included)
- Cases study takeaways 10 minutes
- Questions 15 minutes

ICE BREAKER

WAVELENGTH BY CMYK



SGH


- 180° dial indicator
- Left extreme
- Right extreme
- Prompt: "On a scale from left extreme to right extreme, where would you place (clue) ?"








EXTRA CHEESE




EXTRA CHEESE






BARRIER SYSTEM VS. RAINSCREEN SYSTEM SGH




METAL PANEL CLADDING






METAL PANEL CLADDING






PRECAST CONCRETE PANELS






PRECAST CONCRETE PANELS






DRAINED EIFS






DRAINED EIFS






CURTAIN WALL






CURTAIN WALL










WHAT DOES THIS HAVE TO DO WITH PREFABRICATION?

SGH



. **OVERVIEW OF PREFABRICATION**

EXTERIOR WALL PREFABRICATION



EXTERIOR WALL PREFABRICATION



STICK-BUILT OVERVIEW

Stick-Built Benefits:

- Flexibility
- Detailing
- Shorter lead time
- Fewer materials limitations
- Layer-by-layer quality assurance

Stick-Built Drawbacks:

- Installation time
- Multiple access iterations
- Poor site conditions/weather
- Inconsistent quality
- Need for site space

Stick-Built Suitability:

- Small projects; limited height
- Unique/complect façade
- Repair and rehab
- Unrestricted site footprint






PREFABRICATION OVERVIEW

Prefabrication Benefits:

- Flexibility
- Consistent quality
- Speed of installation
- Ideal construction environment



Prefabrication Drawbacks:

- Lead time
- Detailing
- Lack of system flexibility
- Lack of adaptability onsite
- Increased crane time
- Joint performance
- Potential aesthetic impact

Prefabrication Suitability:

- Contractor involvement early
- Repetitive façade
- Limited site footprint
- Aesthetic flexibility



BENEFITS AND DRAWBACKS

	STICK-BUILT	PREFABRICATED	
BENEFITS	 Lead time ↓ Detailing at joints Flexibility ↑ Material options ↑ 	 Installation time↓ Crane/access iterations↓ Site footprint↓ Quality↑ 	
DRAWBACKS	 Installation time ↑ Crane/access iterations ↑ Site footprint ↑ Quality ↓ 	 Lead time ↑ Detailing at joints Flexibility ↓ Material options ↓ 	

CONSIDERATIONS FOR PREFABRICATION

Project Fit Cost / GC Coordination Design Assist / Specialty Contractors Planning

ENCLOSURE SYSTEMS

DESIGN

Architectural Layout / Aesthetics Cladding Selection Thermal Performance Joint Design

CONSTRUCTION

Trade Coordination Perimeter Conditions Quality / Factory QC Transportation Testing

MOST TO LEAST WORK ON SITE

Maximum Work On Site			Minimum Work On Site
Strategy (Identified by Last Layer/Component on Panel)	#1 Water Resisting Barrier	#2 Cladding	#3 Joints
Extent of Prefabrication	Framing Sheathing WRB	Framing Sheathing WRB Cont. Insulation Cladding	Framing Sheathing WRB Cont. Insulation Cladding Joints

. **RAINSCREEN CONSIDERATIONS**

STRATEGY #1: PREFAB INCLUDES WRB

FRAMING SHEATHING WATER RESISTING BARRIER

Big Picture

- Consider joint treatment
- Fewer access iterations
- Fewer trades onsite





STRATEGY #1: ADVANTAGES/DRAWBACKS

Advantages:

- Multiple options for joint treatment
- No gaps in insulation
- Cladding joints not required to align with the prefabricated panel joints
- Horizontal installation in climate-controlled environment
- Air barrier inspection onsite prior



Drawbacks:

- Potential for damage to the WRB during transportation
- Inspection/repairs (if needed) can significantly reduce prefab efficiencies




CONSIDERATIONS FOR RAINSCREEN SYSTEM

- Available cladding options: Unlimited*
 - *Full-depth brick masonry is not suited to most exterior wall panels



CONSIDERATIONS FOR RAINSCREEN SYSTEM


- Panel Joint Design:
 - Covering joints with self-adhering WRB offers best performance with no cladding impact
 - Post-installed cladding subframing systems allow cladding joints to vary from prefab panel joints
- Note increased importance of continuous insultation due to the thermal bridging at panel perimeters





• Panel Joint Design:

- Covering joints with self-adhering WRB offers best performance with no cladding impact
- Post-installed cladding subframing systems allow cladding joints to vary from prefab panel joints
- Note increased importance of continuous insultation due to the thermal bridging at panel perimeters





STRATEGY #2: PREFAB OUT TO CLADDING

FRAMING SHEATHING WATER RESISTING BARRIER CONTINUOUS INSULATION CLADDING

Big Picture

- Panel to panel joints will be visible on the building
- Access to joints will be limited
- Fewer trades on site
- Fewer access iterations





STRATEGY #2: ADVANTAGES/DRAWBACKS

Advantages:

- Significant time savings onsite
- Protection of the WRB after installation




Drawbacks:

- Unable to inspect the WRB after installation onsite
- Limited cladding options (no full-depth masonry)
- Thermal bridging could be exacerbated since cladding and insulation gaps align with studs
- Less flexibility of joint detailing due to access
- Dual sealant joints are seen as sufficient, however more robust options could be considered (however uncommon)

Cladding Options


Consider impact of using cladding that is not available in custom sizes.



Durability

Panel Joint Design

• Exterior sealant joint quality may improve with shallower cavity depth (<4")




Panel Joint Design

• Exterior sealant joint quality may improve with shallower cavity depth (12 in. maximum)




Panel Joint Design

• Vertical joints will give grid-like appearance; consider joint covers or post-installed cladding




Panel Joint Design

• Panel joint tolerances may exceed cladding joint tolerances; plan for adjustments



Testing

• Perform WRB adhesion testing and inspection in the prefabrication shop



Testing

- Test panel-to-panel sealant joints (nozzle testing or destructive pull testing)
- Include panel-to-panel joints in performance mockup testing





STRATEGY #3: JOINTS INCLUDED IN PREFAB

FRAMING + SHEATHING WATER RESISTING BARRIER CONTINUOUS INSULATION CLADDING JOINTS

Big Picture

- Limited additional access iterations needed for opaque wall system
- Joint design and performance is critical



STRATEGY #3: ADVANTAGES/DRAWBACKS

Advantages:

- Maximum time savings onsite
- Fewer quality drawbacks
- Thermal bridging can be slightly mitigated


Drawbacks:

- Early coordination absolutely required
- Limited cladding options (no EIFS?)
- Transitions to other systems still require field detailing



Panel Joint Design

- Consists of multiple gaskets
- Delegated design (early design-assist project delivery recommended)



Cladding Options

- Not appropriate for EIFS (poor appearance, over design of a basic system)
- Best suited to metal panels to match metal perimeter extrusions



 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1
 1

PROJECT EXAMPLES | LESSONS LEARNED

.

.

.

 $(\mathbf{r}_{1},\mathbf{r}_{2},$

a a a a a a a a a a a a a a a

and a second second

MULTI-USE TOWER COLUMBUS, OH

Strategy #2 (field-installed sealant joints)


• Uncoated metal girts visible at cladding joints



MULTI-USE TOWER COLUMBUS, OH

Strategy #2 (field-installed sealant joints)

• Thermal bridging can be partially mitigated with discrete angle clips



STUDENT RESIDENCES CHICAGO, IL

Strategy #2 → Strategy #1

• WRB was not promptly installed at prefab panel-to-panel joints



STUDENT RESIDENCES CHICAGO, IL


Strategy #2 → Strategy #1

• Water trapped behind the WRB



Strategy #3 Mockup Testing

• WRB adhesion testing (in prefabrication shop)



Strategy #3 Mockup Testing

• Free-standing, fully-enclosed mockup construction



Strategy #3 Mockup Testing

• Water penetration resistance testing (failure)




Strategy #3 Mockup Testing

• Leakage path diagnosis and modification




The flashing blocks the extrusion from view and therefore prevents the installation of the silicone sheet and sealant from engaging with the extrusion.



Strategy #3 Mockup Testing

• Miniature mockup retesting (pass!)





TAKEAWAYS

- Rainscreen systems can be prefabricated!
- There are numerous options for tailoring a prefabrication strategy to unique project conditions.
- Success depends on early coordination.
- Prefabrication is an investment; quality assurance remains critical after the panels are installed.

QUESTION & ANSWER PERIOD



rainscreenassociation.org